

**1. Work requester fills out this section.**

☐ Standing Work Permit

Requester: Don Lynch	Date: 11/5/2009	Ext.: 2253	Dept/Div/Group: PO/PHENIX
Other Contact person (if different from requester): Carter Biggs		Ext.: 7515	
Work Control Coordinator: Don Lynch	Start Date: 11/5/2009	Est. End Date: 12/31/2009	
Brief Description of Work: Prepare IR for Run 10			
Building: 1008	Room: AH &IR	Equipment: PHENIX Detector	Service Provider: PHENIX Techs, C-A Techs, Various Trades

**2. WCC, Requester/Designee, Service Provider, and ESS&H (as necessary) fill out this section or attach analysis**

<b>ESS&amp;H ANALYSIS</b>				
<b>Radiation Concerns</b>	<input checked="" type="checkbox"/> None	<input type="checkbox"/> Activation	<input type="checkbox"/> Airborne	<input type="checkbox"/> Contamination
	<input type="checkbox"/> Radiation	<input type="checkbox"/> Other		
<input type="checkbox"/> Special nuclear materials involved, notify Isotope Special Materials Group		<input type="checkbox"/> Fissionable materials involved, notify Laboratory Criticality Officer		
<b>Radiation Generating Devices:</b>	<input type="checkbox"/> Radiography	<input type="checkbox"/> Moisture Density Gauges	<input type="checkbox"/> Soil Density Gauges	<input type="checkbox"/> X-ray Equipment
<b>Safety and Security Concerns</b>	<input type="checkbox"/> None	<input type="checkbox"/> Explosives	<input type="checkbox"/> Transport of Haz/Rad Material	
<input type="checkbox"/> Adding/Removing Walls or Roofs	<input checked="" type="checkbox"/> Critical Lift	<input type="checkbox"/> Fumes/Mist/Dust*	<input type="checkbox"/> Magnetic Fields*	<input checked="" type="checkbox"/> Pressurized Systems
<input type="checkbox"/> Asbestos*	<input checked="" type="checkbox"/> Cryogenic	<input type="checkbox"/> Heat/Cold Stress	<input type="checkbox"/> Nanomaterials/particles*	<input type="checkbox"/> Railroad Work
<input type="checkbox"/> Beryllium*	<input type="checkbox"/> Electrical	<input checked="" type="checkbox"/> Hydraulic	<input type="checkbox"/> Noise*	<input checked="" type="checkbox"/> Rigging
<input type="checkbox"/> Biohazard*	<input checked="" type="checkbox"/> Elevated Work	<input type="checkbox"/> Lasers*	<input type="checkbox"/> Non-ionizing Radiation*	<input type="checkbox"/> Security Concerns
<input type="checkbox"/> Chemicals/Corrosives*	<input type="checkbox"/> Excavation	<input type="checkbox"/> Lead*	<input type="checkbox"/> Oxygen Deficiency*	<input type="checkbox"/> Suspect/Counterfeit Items
<input type="checkbox"/> Confined Space*	<input type="checkbox"/> Ergonomics*	<input checked="" type="checkbox"/> Material Handling	<input type="checkbox"/> Penetrating Fire Walls	<input type="checkbox"/> Vacuum
* Industrial Hygiene (IH) Review Required				<input type="checkbox"/> Other
<b>Environmental Concerns</b>	<input checked="" type="checkbox"/> None	<input type="checkbox"/> Work impacts Environmental Permit No.		
<input type="checkbox"/> Atmospheric Discharges (rad/non-rad)	<input type="checkbox"/> Land Use Institutional Controls	<input type="checkbox"/> Soil Activation/contamination	<input type="checkbox"/> Waste-Mixed	
<input type="checkbox"/> Chemical or Rad Material Storage or Use	<input type="checkbox"/> Liquid Discharges	<input type="checkbox"/> Waste-Clean	<input type="checkbox"/> Waste-Radioactive	
<input type="checkbox"/> Cesspools (UIC)	<input type="checkbox"/> Oil/PCB Management	<input type="checkbox"/> Waste-Hazardous	<input type="checkbox"/> Waste-Regulated Medical	
<input type="checkbox"/> High water/power consumption	<input type="checkbox"/> Spill potential	<input type="checkbox"/> Waste-Industrial	<input type="checkbox"/> Underground Duct/Piping	
Waste disposition by:				<input type="checkbox"/> Other
<b>Pollution Prevention (P2)/Waste Minimization Opportunity:</b>		<input checked="" type="checkbox"/> No <input type="checkbox"/> Yes		
<b>FACILITY CONCERNS</b>	<input type="checkbox"/> None			
<input type="checkbox"/> Access/Egress Limitations	<input type="checkbox"/> Electrical Noise	<input type="checkbox"/> Potential to Cause a False Alarm	<input type="checkbox"/> Vibrations	
	<input type="checkbox"/> Impacts Facility Use Agreement	<input type="checkbox"/> Temperature Change	<input type="checkbox"/> Other	
<input type="checkbox"/> Configuration Control	<input type="checkbox"/> Maintenance Work on Ventilation Systems	<input type="checkbox"/> Utility Interruptions		
<b>WORK CONTROLS</b>				
<b>Work Practices</b>				
<input type="checkbox"/> None	<input type="checkbox"/> Exhaust Ventilation	<input checked="" type="checkbox"/> Lockout/Tagout	<input type="checkbox"/> Spill Containment	<input type="checkbox"/> Security (see Instruction Sheet)
<input type="checkbox"/> Back-up Person/Watch	<input type="checkbox"/> HP Coverage	<input type="checkbox"/> Posting/Warning Signs	<input type="checkbox"/> Time Limitation	<input type="checkbox"/> Other
<input type="checkbox"/> Barricades	<input checked="" type="checkbox"/> IH Survey	<input type="checkbox"/> Scaffolding-requires inspection	<input type="checkbox"/> Warning Alarm (i.e. "high level")	
<b>Personal Protective Equipment</b>				
<input type="checkbox"/> None	<input type="checkbox"/> Ear Plugs	<input checked="" type="checkbox"/> Gloves	<input type="checkbox"/> Lab Coat	<input checked="" type="checkbox"/> Safety Glasses
<input type="checkbox"/> Coveralls	<input type="checkbox"/> Ear Muffs	<input type="checkbox"/> Goggles	<input type="checkbox"/> Respirator*	<input type="checkbox"/> Safety Harness
<input type="checkbox"/> Disposable Clothing	<input type="checkbox"/> Face Shield	<input checked="" type="checkbox"/> Hard Hat	<input type="checkbox"/> Shoe Covers	<input checked="" type="checkbox"/> Safety Shoes <input type="checkbox"/> Other
<b>Permits Required</b> (Permits must be valid when job is scheduled.)				
<input type="checkbox"/> None	<input type="checkbox"/> Cutting/Welding	<input type="checkbox"/> Impair Fire Protection Systems		
<input type="checkbox"/> Concrete/Masonry Penetration	<input type="checkbox"/> Digging/Core Drilling	<input type="checkbox"/> Rad Work Permit-RWP No		
<input type="checkbox"/> Confined Space Entry	<input type="checkbox"/> Electrical Working Hot	<input type="checkbox"/> Other		
<b>Dosimetry/Monitoring</b>				
<input type="checkbox"/> None	<input type="checkbox"/> Heat Stress Monitor	<input type="checkbox"/> Real Time Monitor	<input type="checkbox"/> TLD	
<input type="checkbox"/> Air Effluent	<input type="checkbox"/> Noise Survey/Dosimeter	<input type="checkbox"/> Self-reading Pencil Dosimeter	<input type="checkbox"/> Waste Characterization	
<input type="checkbox"/> Ground Water	<input type="checkbox"/> O <sub>2</sub> /Combustible Gas	<input type="checkbox"/> Self-reading Digital Dosimeter	<input type="checkbox"/> Other	
<input type="checkbox"/> Liquid Effluent	<input type="checkbox"/> Passive Vapor Monitor	<input type="checkbox"/> Sorbent Tube/Filter Pump		
<b>Training Requirements</b> (List specific training requirements)				
PHENIX Awareness, C-A Access, (where appropriate: Crane Operator, Confined Space, Rad Worker I, Fork lift Operator, Working at heights, Electrical Safety I, LOTO)				
<b>Based on analysis above, the Walkdown Team determines the risk, complexity, and coordination ratings below:</b>			<b>If using the permit when all hazard ratings are low, only the following need to sign: ( Although allowed, there is no need to use back of form)</b>	
<b>ESS&amp;H Risk Level:</b>	<input checked="" type="checkbox"/> Low <input type="checkbox"/> Moderate <input type="checkbox"/> High	WCC: _____ Date: _____		
<b>Complexity Level:</b>	<input checked="" type="checkbox"/> Low <input type="checkbox"/> Moderate <input type="checkbox"/> High	Service Provider: _____ Date: _____		
<b>Work Coordination:</b>	<input checked="" type="checkbox"/> Low <input type="checkbox"/> Moderate <input type="checkbox"/> High	Authorization to start _____ Date: _____		
(Departmental Sup/WCC/Designee)				

### 3. Both work requester and service provider contribute to work plan (use attachments for detailed plans)

**Work Plan** (procedures, timing, equipment, and personnel availability need to be addressed):

This work permit is an overview for the tasks required to restore the PHENIX detector to operational readiness for run 10, scheduled to commence December 1, 2009. Detailed plans, procedures and responsibilities are outlined in the attached work plan.

Special Working Conditions Required (e.g., Industrial Hygiene hold points or other monitoring)  
Refer to attached sheet

Notifications to operations and Operational Limits Requirements: Refer to attached sheet

Post Work Testing, Notification or Documentation Required: Refer to attached sheet

Job Safety Analysis Required: ☐ Yes ☒ No

Walkdown Completed (Required): ☒ Yes

**Reviewed by:** Primary Reviewer signature means that the hazards and risks that could impact ESS&H have been identified, a Walkdown was completed and the hazards will be controlled according to BNL requirements.

Title	Name (print)	Signature	Life #	Date
Primary Reviewer				
ES&H Professional				
Building Manager				
Service Provider				
Work Control Coordinator				
Other				
Review Done: <input type="checkbox"/> in series		<input type="checkbox"/> team		

### 4. Job site personnel fill out this section.

Note: Signature indicates personnel performing work have read and understand the hazards and permit requirements (including any attachments).

Job Supervisor:		Contractor Supervisor:	
Workers:	Life#:	Workers :	Life#:
Workers are encouraged to provide feedback on ESS&H concerns or on ideas for improved job work flow. Use feedback form or space below.			

### 5. Department/Division Line Manager or Designee

Conditions are appropriate to start work: (Permit has been reviewed, work controls are in place and site is ready for job.)

Name:	Signature:	Life#:	Date:
-------	------------	--------	-------

### 6. Worker provides feedback.

**Worker Feedback (use attached sheets as necessary)**

a) WCM/WCC: Are there any changes as a result of worker feedback? ☐ Yes ☐ No

Note: See work planning and control subject area section 2.6.

**7. Post Job Review/Closeout: Work Control Coordinator (authorizing dept.) checks quality of completed permit and ensures the work site is left in an acceptable condition. (WCC can delegate clean up of work area to work supervisor.)** The WCC ensures that the change process to update drawings, placards, postings, procedures, etc. are initiated, if necessary.

Name:	Signature:	Life#:	Date:
Comments:			

## **PHENIX Preparations for Start of Run Checklist, November 2009**

### **Introduction**

The standard preparation-for-start-of-run tasks are to be performed in precisely the order indicated in the sequence of operations section below. These tasks are to be performed in accordance with the indicated PHENIX Procedures (where indicated) or otherwise best practices in accordance with BNL standards and training for “worker planned work”, as appropriate. These tasks are to be accomplished in accordance with the latest startup preparation schedule as indicated in the current PHENIX technical support weekly planning meeting (see PHENIX Internal web site, systems engineering page for latest information). PHENIX technicians shall make certain that all of their required training is up to date, all equipment requiring certifications and/or calibration is up to date, and that all other equipment and tools are operating within normal operating parameters and in accordance with all BNL, CAD and PHENIX safety requirements.

BNL technicians and engineers shall also make certain that all non-BNL personnel working at PHENIX during the 2009 preparation for run 10 are appropriately trained for the tasks they will be performing, that all tasks have been properly reviewed and planned, and that all required permits are in place prior to commencement of such tasks.

(Note: There may be other work associated with operation, testing, maintenance, repair and upgrade of PHENIX detector systems and infrastructure being undertaken during the several weeks prior to COMMENCEMENT OF RUN 10. Such work may continue subject to the direction of PHENIX engineering and work coordinators. In the event that such work conflicts and/or might lead to a [potentially unsafe condition, either the work being performed under this work permit or the conflicting work will be temporarily interrupted as determined to be most appropriate by PHENIX engineering and work coordinators. Such other work shall be planned and coordinated, as appropriate, in separate work planning documentation.)

### **Abbreviations**

**AH – Assembly Hall**

**CAD – Collider-Accelerator Division**

**CM – Central Magnet**

**EC - East Carriage**

**IR – Interaction Region**

**MMN – North Muon Magnet**

**MMS - South Muon Magnet**

**MuID – Muon Identifier detector subsystem**

**TOF – Time of Flight detector subsystem**

**WC – West Carriage**

## **Sequence of Operations**

1. Prepare IR for East Carriage Roll-in
  - a. Move the CM to its home (run) position (PHENIX Techs, PP-2.5.5.1-01, PP-2.5.5.2-01)
  - b. Connect CM magnet water cooling and magnet leads (CAD Techs)
  - c. Move MuID collars into docking position adjacent to northeast end of south MuID panels (PHENIX Techs)
  - d. Remove manlifts from IR (PHENIX Techs)
  - e. Remove aluminum plates from IR (PHENIX Techs)
  - f. Remove 12 ton cart from IR to AH (PHENIX Techs)
  - g. Remove cart tracks from IR to AH
2. (These tasks are independent of task 1 and subtasks and may be performed simultaneously.) Prepare EC to move into AH.
  - a. Disconnect shutdown temporary water, elect and fiber connections from EC (PHENIX Techs, PP-2.5.5.2-04)
  - b. Fold and stow EC yellow platforms and handrails in preparation for move to IR (BNL Carpenters and Riggers under CAD engineering supervision)
  - c. Make sure all potentially interfering items and debris are removed from EC path. (PHENIX Techs)
3. Move the EC to the IR. (PP-2.5.5.1-01, PP-2.5.5.2-01 )
4. Re-connect gas sniffers, water, elect., gas, fibers and RXNP umbilical (blue) cable from EC to bridge.
5. Install the MuID Collars (PP-2.5.5.4-25)
6. Un-Fold the EC platforms, re-install safety rails and reinstall the EC material lift and ladder (BNL Carpenters and Riggers under CAD engineering supervision).
7. Restore all PHENIX electronics currently in Summer shutdown safe modes to operating modes.

8. Re-connect EC lift wiring and TOF blower wiring (PHENIX electrician).
9. Assemble large rolling shield wall and base (BNL Riggers under CAD engineering supervision).
10. Close large rolling shield wall (PHENIX Techs, PP-2.5.5.2-02)
11. Request re-installation of radiation interlocks by CAD liaison engineer.
12. Perform magnet tests. (CAD Techs under CAD engineering supervision) (This step may be performed at any time after magnet leads and water cooling have been re-installed.)
13. Perform electrical, magnet and safety system checkout in accordance with CAD and PHENIX blue, pink and white checklist sheets. (PHENIX and CAD Engineers and Technicians in accordance with procedures referenced on checklist sheets.)
14. Start Watch shifts (PHENIX Run Coordinator)
15. Start Flammable Gas flow (PHENIX Technicians in accordance with Gas system operation procedures for each applicable detector subsystem.)
16. Detector subsystem commissioning (PHENIX Collaboration scientists in accordance with appropriate subsystem operating procedures.)
17. Ready for Run 10

Specific tasks for the 2009 preparation for Run 10 not covered herein start shall be individually evaluated for training requirements, permit requirements and planned in accordance with BNL standard practices.