

Work Pe	rmit #
Work Or	der#
Job#	Activity#

ork requester fills out this section.		Work Permit		
Requester: Don Lynch	Date: 6/28/2006	Ext.: 2253	Dept/Div/Group: PO/Phe	nix
Other Contact person (if different from	ı requester): Sal Marino		Ext.: 3704	
Work Control Coordinator: Don Lynch	1	Start Date: 7/10/06	Est. End Date: 10/16/200	06
Brief Description of Work: Repair and	l/or replace FEM's inside North and Sou	uth Muon Magnets	•	
Building: 1008	Room: IR	Equipment: n/a	Service Provider: PHENI	X
, Requester/Designee, Service Pro	vider, and ES&H (as necessary) fill o	ut this section or attach analy	ysis	
ES&H ANALYSIS				
Radiation Concerns		Airborne	☐ Contamination	Radiation
Radiation Generating Devices:			Soil Density Gauges	X-ray Equipment
•	ed, notify Isotope Special Materials Gro			ed, notify Laboratory Criticality Officer
Safety Concerns	□ None	☐ Ergonomics	☐ Transport of Haz/Rad Mater	<u> </u>
Curety Contents	Confined Space*2A	Explosives	Lead*	Penetrating Fire Walls
☐ Adding/Removing Walls or Roof	fs Corrosive	Flammable	☐ Magnetic Field*	Pressurized Systems
Asbestos*	Cryogenic	Fumes/Mist/Dust*	Material Handling	Rigging/Critical Lift
Beryllium*	☐ Electrical	Heat/Cold Stress	☐ Noise*	☐ Toxic Materials*
☐ Biohazard*	☐ Elevated Work*		☐ Non-ionizing Radiation*	Vacuum
		Hydraulic Hydraulic		
Chemicals*	Excavation	Lasers*	Oxygen Deficiency*	Other
<u> </u>	arance or surveillance from the Occupa			
Environmental Concerns		None Non	Work impacts Environmenta	Il Permit No.
☐ Atmospheric Discharges (rad/no	on-rad)	☐ Land Use	Soil Activation/contamination	☐ Waste-Mixed
☐ Chemical or Rad Material Stora	ge or Use	☐ Liquid Discharges	☐ Waste-Clean	☐ Waste-Radioactive
	<u></u>	☐ Ciduld Discriarges	 	
Cesspools (UIC)		Management	☐ Waste-Hazardous	☐ Waste-Regulated Medical
☐ High water/power consumption		☐ Spill potential	☐ Waste-Industrial	☐ Underground Duct/Piping
Waste disposition by:				Other
Pollution Prevention (P2)/Waste N	linimization Opportunity:	None □ Yes		
FACILITY CONCERNS	None Non			
	☐ Electrical Noise	☐ Potential to Cause a F	alse Alarm	☐ Vibrations
☐ Access/Egress Limitations	☐ Impacts Facility Use Agre		☐ Temperature Change	Other
☐ Configuration Control	☐ Maintenance Work on Ve		☐ Utility Interruptions	
WORK CONTROLS			1 2 22 3 25 25 2	
Work Practices				
_				
☐ None	Exhaust Ventilation	Magnet	☐ Spill Containment	☐ Security (see Instruction Sheet)
☐ Back-up Person/Watch	☐ HP Coverage	☐ Posting/Warning	☐ Time Limitation	☐ Other
Back up i croom water		Signs	Time Emiliation	
☐ Barricades	☐ IH Survey	Scaffolding-requires inspection	☐ Warning Alarm (i.e. "high lev	/el")
Protective Equipment		Inspection		
None None	☐ Ear Plugs	Gloves	Lab Coat	☐ Safety Glasses
=		_		
Coveralls		Goggles	Respirator	☐ Safety Harness ☐ Safety ☐ Other
☐ Disposable Clothing	☐ Face Shield	☐ Hard Hat	☐ Shoe Covers	Shoes Other
Permits Required (Permits must be	valid when job is scheduled)	1		055
None	Cutting/Welding	☐ Impair Fire Protection	Systems	
☐ Concrete/Masonry Penetration	☐ Digging/Core Drilling	Rad Work Permit-RW		
Confined Space Entry	☐ Electrical Working Hot	Other		
Dosimetry/Monitoring	Li Electrical Working Hot			
None None	☐ Heat Stress Monitor	Real Time Monitor	☐ TLD	
		Colf roading Dancil	 	
☐ Air Effluent	☐ Noise Survey/Dosimeter	Dosimeter	☐ Waste Characterization	
☐ Ground Water	☐ O ₂ /Combustible Gas	Self-reading Digital	□ Othor	
☐ Ground Water	C 32/Combustible das	Dosimeter	☐ Other	
☐ Liquid Effluent	☐ Passive Vapor Monitor	Sorbent Tube/Filter		
<u> </u>		Pump		
Training Requirements (List below				
PHENIX Awareness, Confined Space	<u>e</u>			
Based on analysis above, the Wal ratings below:	kdown Team determines the risk, co	mplexity, and coordination		zard ratings are low, only the following ed, there is no need to use back of
ES&H Risk Level:		High	WCC:	Date:
Complexity Level:	☐ Low ☐ Moderate		Service Provider:	Date:
Work Coordination:	Low Moderate		Authorization to start	Date:
TOTA COOLUMNATION		<u> </u>	(Departmental Sup/WCC/Design	
			(Dopartinonia Sup/WOO/DESIGN	100)

3. Both work requester and service provider contribute to work plan (use attachments for detailed plans) Work Plan (procedures, timing, equipment, and personnel availability need to be addressed): See Attached						
Special Working Conditions Required: None						
Operational Limits Imposed: None						
Post Work Testing Required: No						
Job Safety Analysis Required: Yes	s ⊠ No		Walkdown Red	quired: 🗵 Yes 🗌 N	0	
Reviewed by: Primary Reviewer will do that the hazards and risks that could im					ob complexit	y. Primary Reviewer signature means
Title	Name (print)	Signature	according to Bive	Life #		<u>Date</u>
Primary Reviewer						
ES&H Professional						
Other						
Other						
Work Control Coordinator						
Service Provider						
	Review Done: in series	☐ team				
4. Job site personnel fill out this sec	ction					
Note: Signature indicates personnel pe		erstand the hazards	and permit requir	rements (including any a	attachments)	
Job Supervisor:			Contractor Sup		,	
Workers:	Life#:	Life#:		Workers : Life#:		
Workers are encouraged to provide feed	dback on ES&H concerns or on id	leas for improved job	work flow. Use	feedback form or space	below.	
5. Departmental Job Supervisor, Work Control Coordinator/Designee						
			ce and site is read	dy for job.)		
Conditions are appropriate to start work: (Permit has been reviewed, work controls are in place and site is ready for job.) Name: Signature: Life#: Date:						
6. Departmental Job Supervisor, Work Requester/Designee determines if Post Job Review is required. Yes No						
Post Job Review (Fill in names of review Name:	,		Life#:		Date:	
	-	Signature: Life#:		Date:		
Name: Signature: Life#: Date:						
7. Worker provides feedback. Worker Feedback (use attached sheets a) WCM/WCC: Is any feedback required b) Workers: Are there better methods of the control	ed? Yes No	n the future?	es 🗌 No			
Closeout: Work Control Coordina clean up of work area to work super		quality of completed	d permit and ens	sures the work site is I	eft in an acc	ceptable condition. (WCC can delegate
Name:	Signature:		Life#:		Date:	
Comments:	<u>.</u>				•	

Repair and/or replace FEM's inside North and South Muon Magnets in PHENIX IR, Bldg. 1008

South and North Muon Magnet Confined Space Entry – Class 2A: Enter the South Muon Magnet (MMS) or the North Muon Magnet (MMN) in the experimental hall and repair/replace electronic modules (FEM Cards) as indicated in the attached sketches. The detector chambers inside the MMS and MMN contain inert gas (N₂). Hazardous Atmosphere Testing is not required. The hazards are that (a) entry is made via ladder (MMS) through an opening created by removing the east vertical lampshade about 11 feet above track level, or (b) through the base hatch (MMN), and the magnet has a sloping floor (35 to 35 degree from vertical) which may present the danger of a slip/fall (about 6 feet elevation change down sloping floor). Though structural elements of the detector are within reach for support, further mitigation is provided by installing "steps" on the sloping floor, and adherence to the "two person" rule. When the magnet is occupied, two people must be present and within talking distance at all times.

This work is to be done by fully trained and experienced PHENIX personnel, under the supervision of Sal Marino. A properly executed and signed Confined Space Entry (CSE) Certification is required prior to entry.

Procedure

LOTO the power to the magnet coil at the power supply in1008B. (Pearson)

Verify that no gas is flowing to the chambers. (Biggs)

Secure a ladder to the east side of the MMS. For the MMN provide a step ladder to enter via the hatch. (Marino)

Enter either magnet and install the pre-fabricated steps on the lower east lampshade panel (MMS and MMN) working from the bottom up. If access is required to any west side electronics the stairs to that side will also be installed. Work is limited to the bottom three sectors of stations 2 and 3 and the lower crates of the vert6ical sectors that may be easily reached from the steps. (Marino, MuTr experts)

Enter the magnet and remove/repair/replace FEM components. When one person enters the other will provide backup watch at the entry opening/hatch. (MuTr experts)

Once work is complete, remove the internal steps, sweep the magnet interior for tools and personnel and remove the external access ladder. (Marino, MuTr experts)

Remove LOTTO on magnet power supply. (Pearson)



CONFINED SPACE ENTRY CERTIFICATION

Location	0 4 00.60		Date		
Building 1008, IR, Muon Magnet S					
Department PO		vision ENIX			
Building	L	ea/Location/Room:			
1008		, MMS			
Supervisor/Designee	110	, , , , , , , , , , , , , , , , , , , ,	Life #		
Don Lynch/SalMarino			20146/157	67	
	PRE-ENTRY QUES	TIONS			
For each item, check "yes" or "no": I			YES	NO	
Is entry essential to perform work?					
Have all personnel been trained in	confined space entry?				
Are conditions safe to remove utili					
Has opening been guarded?					
Is monitoring equipment calibrated	1?				
Has monitoring been performed an	nd recorded below?				
Is GFCI used, if outside or in wet of					
Is ventilation blown into bottom of	f space? (If required)				
Are personnel instructed to evacua	te upon hazard detection?				
Have all workers reviewed these en					
Radiation: If present, RWP may be	e required – review work with ESH C	oordinator and RCD	Reviewed		
personnel. Evaluate hazards and co	ontrols.				
	SPACE CLASSIFICATION	ON QUESTIONS			
For each ite	em, check box only if "yes"	Class 2A	Class 2B	Class 2C	
Engulfment Hazard Present					
Entrapment Hazard Present					
Electrical Systems:					
 Deenergized 					
 Energized and Working Hot 					
 Energized, but Guarded or not 	t Working Hot				
Mechanical Systems:					
Deenergized					
Energized and Working Hot					
Energized but Guarded or not					
Other Energized Systems: (e.g., ste	eam, sewage)				
Deenergized					
Energized and Working Hot					
Energized but Guarded or not					
	ee, based upon monitoring, but contro	llable by			
ventilating					
	ee, based upon monitoring, but not co	ntrollable by			
ventilating		-)			
	space? (e.g., welding fumes, solvent	s)			
High Temperature/Pressure Hazard	· · · · · · · · · · · · · · · · · · ·	. 1			
 If ANY box in column 2C is checked, a Confined Space Permit IS required. If any box in column 2B is checked, and none in column 2C, a Confined Space Permit IS NOT required BUT continuous 					
		Tined Space Permit IS NOT	requirea BUT co	ntinuous	
monitoring and ventilating ARE required.					
If only boxes in column 2A are checked, no additional requirements apply. Classification evaluation					
CLACCIEICATION	Ciassification e	vaiualiUii			
CLASSIFICATION	I have completed the front and back of	this Confined Space Entry Certi	fication form and o	lassified this	
class:2A	space. If the confined space is classified as a 2C, I will obtain a Confined Space entry permit. If the space				
CLASS.211	is Class 2B, continuous monitoring and				
	Supervisor/Designee:	Life#	Date:		

1.0/3s02e011.doc 1 (06/2003)

BNL CONFINED SPACE ENTRY CERTIFICATION

Meter:	Serial #	Calibration Date:
Day of Use Sensor Check □ Yes □ No		
Tested By:		BNL#:

MONITORING RESULTS					
Tested By:		BNL Number:			
	Oxygen %	Flammable Gas	Carbon Monoxide	Hydrogen Sulfide	Other:
Date/ Time	(% O2)	(% LEL)	(CO ppm)	(H2S ppm)	
Pre-Entry Certification test					
Acceptable Reading	19.5 – 23.5 %	< 10 % of LEL	<25 ppm	<10 ppm	

Supplemental sampling record

CLASS 2B CONFINED SPACE ENTRY CERTIFICATION

For Class2B spaces, continuous monitoring is required.

MONITORING RESULTS Tested By: BNL Number: Hydrogen Sulfide Oxygen % Flammable Gas Carbon Monoxide Other: Date/ Time (% O2) (% LEL) (CO ppm) (H2S ppm) Acceptable Reading 19.5 – 23.5 % < 10 % of LEL 25 ppm 10 ppm

Class 2B: Describe Method of Ventilation:			

Muon Magnet Confined Space Entry Certification Sheet

The undersigned certify that they have taken the BNL Confined Space Training, BNL Course # HP-OSH-016, within the last twelve months, and understand the hazards involved in working in the south and north muon magnets (MMS and MMN).

DATE	SIGNATURE	LIFE/GUEST #