

1. Work requester fills out this section.

☐ Standing Work Permit

Requester: Don Lynch	Date: 7/20/2007	Ext.: 2253	Dept/Div/Group: PO/PHENIX
Other Contact person (if different from requester): Jim LaBounty			Ext.: 3774
Work Control Coordinator: Don Lynch		Start Date: 1/12/2006	Est. End Date: 9/30/2007
Brief Description of Work: Repair/upgradeMPC South & North Detectors in MMS & MMN piston cavities			
Building: 1008	Room: IR	Equipment: MPC	Service Provider: PHENIX

2. WCC, Requester/Designee, Service Provider, and ES&H (as necessary) fill out this section or attach analysis

ES&H ANALYSIS					
Radiation Concerns		<input checked="" type="checkbox"/> None	<input type="checkbox"/> Activation	<input type="checkbox"/> Airborne	<input type="checkbox"/> Contamination
Radiation Generating Devices:		<input type="checkbox"/> Radiography	<input type="checkbox"/> Moisture Density Gauges	<input type="checkbox"/> Soil Density Gauges	<input type="checkbox"/> X-ray Equipment
<input type="checkbox"/> Special nuclear materials involved, notify Isotope Special Materials Group			<input type="checkbox"/> Fissionable materials involved, notify Laboratory Criticality Officer		
Safety Concerns		<input type="checkbox"/> None	<input type="checkbox"/> Ergonomics	<input type="checkbox"/> Transport of Haz/Rad Material	
<input type="checkbox"/> Adding/Removing Walls or Roofs	<input type="checkbox"/> Confined Space*	<input type="checkbox"/> Explosives	<input type="checkbox"/> Lead*	<input type="checkbox"/> Penetrating Fire Walls	
	<input type="checkbox"/> Corrosive	<input type="checkbox"/> Flammable	<input type="checkbox"/> Magnetic Field*	<input type="checkbox"/> Pressurized Systems	
<input type="checkbox"/> Asbestos*	<input type="checkbox"/> Cryogenic	<input type="checkbox"/> Fumes/Mist/Dust*	<input type="checkbox"/> Material Handling	<input type="checkbox"/> Rigging/Critical Lift	
<input type="checkbox"/> Beryllium*	<input type="checkbox"/> Electrical	<input type="checkbox"/> Heat/Cold Stress	<input type="checkbox"/> Noise*	<input type="checkbox"/> Toxic Materials*	
<input type="checkbox"/> Biohazard*	<input checked="" type="checkbox"/> Elevated Work*	<input type="checkbox"/> Hydraulic	<input type="checkbox"/> Non-ionizing Radiation*	<input type="checkbox"/> Vacuum	
<input type="checkbox"/> Chemicals*	<input type="checkbox"/> Excavation	<input type="checkbox"/> Lasers*	<input type="checkbox"/> Oxygen Deficiency*	<input checked="" type="checkbox"/> Other: Working near beampipe	
* Does this work require medical clearance or surveillance from the Occupational Medicine Clinic? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No					
Environmental Concerns		<input checked="" type="checkbox"/> None	<input type="checkbox"/> Work impacts Environmental Permit No.		
<input type="checkbox"/> Atmospheric Discharges (rad/non-rad)	<input type="checkbox"/> Land Use	<input type="checkbox"/> Soil Activation/contamination	<input type="checkbox"/> Waste-Mixed		
<input type="checkbox"/> Chemical or Rad Material Storage or Use	<input type="checkbox"/> Liquid Discharges	<input type="checkbox"/> Waste-Clean	<input type="checkbox"/> Waste-Radioactive		
<input type="checkbox"/> Cesspools (UIC)	<input type="checkbox"/> Oil/PCB Management	<input type="checkbox"/> Waste-Hazardous	<input type="checkbox"/> Waste-Regulated Medical		
<input type="checkbox"/> High water/power consumption	<input type="checkbox"/> Spill potential	<input type="checkbox"/> Waste-Industrial	<input type="checkbox"/> Underground Duct/Piping		
Waste disposition by:		<input type="checkbox"/> Other			
Pollution Prevention (P2)/Waste Minimization Opportunity:		<input checked="" type="checkbox"/> None <input type="checkbox"/> Yes			
FACILITY CONCERNS		<input checked="" type="checkbox"/> None			
<input type="checkbox"/> Access/Egress Limitations	<input type="checkbox"/> Electrical Noise	<input type="checkbox"/> Potential to Cause a False Alarm		<input type="checkbox"/> Vibrations	
	<input type="checkbox"/> Impacts Facility Use Agreement		<input type="checkbox"/> Temperature Change	<input type="checkbox"/> Other	
<input type="checkbox"/> Configuration Control	<input type="checkbox"/> Maintenance Work on Ventilation Systems		<input type="checkbox"/> Utility Interruptions		
WORK CONTROLS					
Work Practices					
<input type="checkbox"/> None	<input type="checkbox"/> Exhaust Ventilation	<input type="checkbox"/> Lockout/Tagout	<input type="checkbox"/> Spill Containment	<input type="checkbox"/> Security (see Instruction Sheet)	
<input type="checkbox"/> Back-up Person/Watch	<input type="checkbox"/> HP Coverage	<input type="checkbox"/> Posting/Warning Signs	<input type="checkbox"/> Time Limitation	<input type="checkbox"/> Other	
<input type="checkbox"/> Barricades	<input type="checkbox"/> IH Survey	<input type="checkbox"/> Scaffolding-requires inspection	<input type="checkbox"/> Warning Alarm (i.e. "high level")		
Protective Equipment					
<input type="checkbox"/> None	<input type="checkbox"/> Ear Plugs	<input checked="" type="checkbox"/> Gloves	<input type="checkbox"/> Lab Coat	<input type="checkbox"/> Safety Glasses	
<input type="checkbox"/> Coveralls	<input type="checkbox"/> Ear Muffs	<input type="checkbox"/> Goggles	<input type="checkbox"/> Respirator	<input type="checkbox"/> Safety Harness	
<input type="checkbox"/> Disposable Clothing	<input type="checkbox"/> Face Shield	<input checked="" type="checkbox"/> Hard Hat	<input type="checkbox"/> Shoe Covers	<input type="checkbox"/> Safety Shoes	<input type="checkbox"/> Other
Permits Required (Permits must be valid when job is scheduled.)					
<input checked="" type="checkbox"/> None	<input type="checkbox"/> Cutting/Welding	<input type="checkbox"/> Impair Fire Protection Systems			
<input type="checkbox"/> Concrete/Masonry Penetration	<input type="checkbox"/> Digging/Core Drilling	<input type="checkbox"/> Rad Work Permit-RWP No			
<input type="checkbox"/> Confined Space Entry	<input type="checkbox"/> Electrical Working Hot	<input type="checkbox"/> Other			
Dosimetry/Monitoring					
<input checked="" type="checkbox"/> None	<input type="checkbox"/> Heat Stress Monitor	<input type="checkbox"/> Real Time Monitor	<input type="checkbox"/> TLD		
<input type="checkbox"/> Air Effluent	<input type="checkbox"/> Noise Survey/Dosimeter	<input type="checkbox"/> Self-reading Pencil Dosimeter	<input type="checkbox"/> Waste Characterization		
<input type="checkbox"/> Ground Water	<input type="checkbox"/> O ₂ /Combustible Gas	<input type="checkbox"/> Self-reading Digital Dosimeter	<input type="checkbox"/> Other		
<input type="checkbox"/> Liquid Effluent	<input type="checkbox"/> Passive Vapor Monitor	<input type="checkbox"/> Sorbent Tube/Filter Pump			
Training Requirements (List below specific training requirements)					
Working at Heights, PHENIX Awareness, Fall protection					
Based on analysis above, the Walkdown Team determines the risk, complexity, and coordination ratings below:			If using the permit when all hazard ratings are low, only the following need to sign: (Although allowed, there is no need to use back of form)		
ES&H Risk Level:	<input checked="" type="checkbox"/> Low	<input type="checkbox"/> Moderate	<input type="checkbox"/> High	WCC:	Date:
Complexity Level:	<input checked="" type="checkbox"/> Low	<input type="checkbox"/> Moderate	<input type="checkbox"/> High	Service Provider:	Date:
Work Coordination:	<input checked="" type="checkbox"/> Low	<input type="checkbox"/> Moderate	<input type="checkbox"/> High	Authorization to start	Date:
(Departmental Sup/WCC/Designee)					

3. Both work requester and service provider contribute to work plan (use attachments for detailed plans)

Work Plan (procedures, timing, equipment, and personnel availability need to be addressed): See attached procedure				
Special Working Conditions Required: None				
Operational Limits Imposed: None				
Post Work Testing Required: No				
Job Safety Analysis Required: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No			Walkdown Required: <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Reviewed by: Primary Reviewer will determine the size of the review team and the other signatures required based on hazards and job complexity. Primary Reviewer signature means that the hazards and risks that could impact ES&H have been identified and will be controlled according to BNL requirements.				
Title	Name (print)	Signature	Life #	Date
Primary Reviewer				
ES&H Professional				
Other				
Other				
Work Control Coordinator	Don Lynch			
Service Provider				
	Review Done: <input type="checkbox"/> in series	<input type="checkbox"/> team		

4. Job site personnel fill out this section.

Note: Signature indicates personnel performing work have read and understand the hazards and permit requirements (including any attachments).			
Job Supervisor:		Contractor Supervisor:	
Workers:	Life#:	Workers :	Life#:
Workers are encouraged to provide feedback on ES&H concerns or on ideas for improved job work flow. Use feedback form or space below.			

5. Departmental Job Supervisor, Work Control Coordinator/Designee

Conditions are appropriate to start work: (Permit has been reviewed, work controls are in place and site is ready for job.)			
Name:	Signature:	Life#:	Date:

6. Departmental Job Supervisor, Work Requester/Designee determines if Post Job Review is required. ☐ Yes ☐ No

Post Job Review (Fill in names of reviewers)			
Name:	Signature:	Life#:	Date:
Name:	Signature:	Life#:	Date:

7. Worker provides feedback.

Worker Feedback (use attached sheets as necessary)	
a) WCM/WCC: Is any feedback required? <input type="checkbox"/> Yes <input type="checkbox"/> No	
b) Workers: Are there better methods or safer ways to perform this job in the future? <input type="checkbox"/> Yes <input type="checkbox"/> No	

8. Closeout: Work Control Coordinator (authorizing dept.) checks quality of completed permit and ensures the work site is left in an acceptable condition. (WCC can delegate clean up of work area to work supervisor)

Name:	Signature:	Life#:	Date:
Comments:			

**MPC South Detector Repairs
PHENIX IR, Bldg. 1008**

Discussion

The MPC South detector was successfully installed in the MMS piston cavity just prior to run 6 of the RHIC accelerator. Although, the operation of this detector was highly successful during this run, there was less than optimal performance by a few of the crystals. In addition, the installation of the upper modules was modified to accommodate out of tolerance modules (which in turn were due to out of tolerance wrapped crystals.) During the run, design work on the crystal wrap and module enclosure mechanical construction for the MPC North developed improved methods for wrapping crystals and assembling the modules. Some of these improvements will be retrofitted into the MPC South.

In addition, the LED test circuits built into both the MPC North and MPC South will be upgraded to provide a more efficient and effective test circuit.

This work is to be done by fully trained and experienced PHENIX personnel, under the technical supervision of Jim LaBounty and the engineering cognizance of Don Lynch (mechanical) and John Haggerty (electrical). The actual mechanical and electrical work requires mechanical/electrical technician skill of the craft to perform.

All persons involved will have appropriate training for working at heights, fall protection and all other relevant training.

Procedure

Caution: During all phases of the work described herein, maintain extreme care at all times to prevent contact with the beam pipe.

1. LOTO the power to the MMN/MMS magnet coil at the power supply in 1008B. (Pearson)
2. Assure that the CM is locked in its run position by locking out the hydraulics to each magnet mover. (LaBounty)
3. Assure that all power to the detector is locked out (Haggerty)
4. Carefully remove the signal and power cables


Note: Only PHENIX technicians fully trained and approved for this operation by the cognizant engineers and technical supervisor may operate the articulated

arm man lift. A maximum of 2 people may perform the following work in the manlift bucket and a third person shall be in the PHENIX IR, aware of the work being performed, and within communication distance at all times. The passenger in the manlift shall be fully trained as indicated above and shall be approved for this work by the cognizant engineers and technical supervisor.

5. Using the articulated arm manlift, carefully driven to avoid any possibility of contact with adjacent detector components or the beampipe to access the MMS piston cavity.
6. Disassemble the individual modules requiring repairs, remove/repair/replace/upgrade components as necessary and re-integrate the modules into a single detector system.
7. Align the system to its ultimate position and anchor the assembly at that position.
8. After re-installing, integrating, positioning and aligning the assembly make sure that all tools and any other foreign matter are removed from the piston hole.
9. Re-attach signal and power cables as required and route them into the provided cable tray to the MPC South electronics crate.

At this point detector re-commissioning may commence.

MPC South Repairs




Signal Cables

Modules


Dry air supply

Power cables





Working on Manlift to
Service MPC South

MPC South Repairs




MPC South with
cables, dry air
supply and 2
upper modules
removed

MPC North is installed in the Muon Magnet North piston cavity




July 24, 2006


MPC North Assembly



**MPC North to be serviced from
man lift, as South version was.**




1




2




3



4



5




6

Empty sextants are removed first. LED's and LED board are upgraded tested and reinstalled.

Then modules are individually inserted.


Next APD cable is attached then snaked through cover which is attached.

Finally, standoffs and signal pcbs are attached, wired and routed to MPC N rack.




All of the
empty sectors
are installed
before the
crystals are
inserted






Modules interconnect at rear
using tabs as in MPC S

Tabs for MPC N modified for
increase clearance and rounded for
easy locating and self centering






**MPC North mechanical
assembly complete
ready for cabling**

MPC North Cable Routing




Unistrut Crate Support




MPC North Crate

MPC North Cable Routing

1



2



3



4



1. Crate supported on unistrut west of north crossover
2. Cables routed to tray under north crossover platform
3. Cables routed in tray mounted to MMN top lampshade
4. Cables run down from top of station 1 into Piston Cavity and connect to MPC driver boards