

Work	Permit #	
Work	Order #	
Job#	Activity#	

Work requester fills out this section.	☐ Standing W	Vork Permit		<u> </u>
Requester: Don Lynch	Date: 09/12/05	Ext.: 2253	Dept/Div/Group: PO/PH	ENIX
Other Contact person (if different from re	quester): S. Marino		Ext.: 3704	
Work Control Coordinator: Don Lynch		Start Date: 09/13/05	Est. End Date: 09/30/05	
Brief Description of Work: Repair and/or	replace failed FEE electronics in Sou	ith Muon Magnet Sector 3 Oc	tant 3	
	Room: IR	Equipment: n/a	Service Provider: PHEN	IX
CC, Requester/Designee, Service Provid	er, and ES&H (as necessary) fill ou	it this section or attach anal	ysis	
ES&H ANALYSIS				
	None	Airborne	☐ Contamination	Radiation
	0 1 7	Moisture Density Gauges	Soil Density Gauges	X-ray Equipment
☐ Special nuclear materials involved,	notify Isotope Special Materials Grou	JD	Fissionable materials involv	ved, notify Laboratory Criticality Officer
Safety Concerns	None	☐ Ergonomics	☐ Transport of Haz/Rad Mate	rial
☐ Adding/Removing Walls or Roofs	☐ Confined Space*	☐ Explosives	☐ Lead*	☐ Penetrating Fire Walls
Adding/Terrioving Walls of Teolis	☐ Corrosive	☐ Flammable		☐ Pressurized Systems
☐ Asbestos*	☐ Cryogenic	☐ Fumes/Mist/Dust*		☐ Rigging/Critical Lift
☐ Beryllium*	☐ Electrical	☐ Heat/Cold Stress	☐ Noise*	☐ Toxic Materials*
☐ Biohazard*		☐ Hydraulic	☐ Non-ionizing Radiation*	☐ Vacuum
☐ Chemicals*	☐ Excavation	☐ Lasers*	Oxygen Deficiency*	☐ Other
* Does this work require medical cleara	nce or surveillance from the Occupati	ional Medicine Clinic? TY	es 🔀 No	
Environmental Concerns		None     Non	Work impacts Environment	al Permit No.
☐ Atmospheric Discharges (rad/non-r	rad)	☐ Land Use	Soil	☐ Waste-Mixed
☐ Chemical or Rad Material Storage	or Uso	☐ Liquid Discharges	Activation/contamination  Waste-Clean	☐ Waste-Radioactive
	oi ose	☐ Cil/PCB		
Cesspools (UIC)		Management	☐ Waste-Hazardous	☐ Waste-Regulated Medical
☐ High water/power consumption		☐ Spill potential	☐ Waste-Industrial	☐ Underground Duct/Piping
Waste disposition by:			•	☐ Other
Pollution Prevention (P2)/Waste Mini	mization Opportunity:	None ☐ Yes		
FACILITY CONCERNS	None     Non			
☐ Access/Egress Limitations	☐ Electrical Noise	☐ Potential to Cause a I	alse Alarm	☐ Vibrations
	☐ Impacts Facility Use Agree		☐ Temperature Change	Other
☐ Configuration Control	☐ Maintenance Work on Ver	ntilation Systems	☐ Utility Interruptions	
WORK CONTROLS				
Work Practices				
None	Exhaust Ventilation		☐ Spill Containment	☐ Security (see Instruction Sheet)
Back-up Person/Watch     Back-up Pers	☐ HP Coverage	☐ Posting/Warning Signs	☐ Time Limitation	☐ Other
Barricades	☐ IH Survey	Scaffolding-requires inspection	☐ Warning Alarm (i.e. "high le	vel")
Protective Equipment	1 -			
None	Ear Plugs	Gloves	Lab Coat	Safety Glasses
☐ Coveralls	☐ Ear Muffs	☐ Goggles	☐ Respirator	Safety Harness
☐ Disposable Clothing	☐ Face Shield	☐ Hard Hat	☐ Shoe Covers	Safety ☐ Other
Permits Required (Permits must be va	lid when job is scheduled )			Silves
None	Cutting/Welding	☐ Impair Fire Protection	Systems	
Concrete/Masonry Penetration	☐ Digging/Core Drilling	☐ Rad Work Permit-RW	-	
☐ Confined Space Entry	☐ Electrical Working Hot	Other		
Dosimetry/Monitoring				
None	☐ Heat Stress Monitor	Real Time Monitor	☐ TLD	
☐ Air Effluent	☐ Noise Survey/Dosimeter	Self-reading Pencil Dosimeter	☐ Waste Characterization	
☐ Ground Water	O <sub>2</sub> /Combustible Gas	Self-reading Digital Dosimeter	☐ Other	
☐ Liquid Effluent	☐ Passive Vapor Monitor	Sorbent Tube/Filter		
Training Requirements (List below spe	ecific training requirements)	_ ·		
	eted, RHIC Access, working at heights	5,		
Based on analysis above, the Walkdoratings below:				azard ratings are low, only the following wed, there is no need to use back of
ES&H Risk Level:	☐ Low ☐ Moderate	☐ High	WCC:	Date:
Complexity Level:	☐ Low ☐ Moderate	☐ High	Service Provider:	Date:
Work Coordination:	☐ Low ☐ Moderate	☐ High	Authorization to start	Date:
	<u> </u>	<u> </u>	(Departmental Sun/WCC/Design	nee)

	Work Plan (procedures, timing, equipm See attached procedure.	nent, and personnel availability nee	d to be addressed)	:			
	'						
	Special Working Conditions Required:						
	No						
	Operational Limits Imposed: No						
	Post Work Testing Required:						
	Job Safety Analysis Required: Yes	No No		Walkdown Req	uired: X Yes No		
	D. S. alle Diago D. S. an W.d.	dente de la contraction de la	4 0 0			and the Direct Date of the Control o	
	that the hazards and risks that could im	etermine the size of the review tear pact ES&H have been identified an	n and the other sigr d will be controlled	natures required to according to BNL	pased on nazards and job of requirements.	omplexity. Primary Reviewer signature mear	ns
	<u>Title</u>	Name (print)	<u>Signature</u>		Life #	<u>Date</u>	
	Primary Reviewer						
	ES&H Professional						
	Other						
	Other						
	Work Control Coordinator	Don Lynch			20146	9/12/2005	
	Service Provider						
		Review Done:  in series	☐ team				
4. Job	site personnel fill out this section.						
	Note: Signature indicates personnel pe	rforming work have read and under	stand the hazards	and permit require	ements (including any attack	nments).	
•	Job Supervisor:			Contractor Sup	ervisor:		
	Workers:	Life#:		Workers:		Life#:	
	Workers are encouraged to provide feed	dback on ES&H concerns or on ide	as for improved job	work flow. Use f	eedback form or space belo	W.	
5. Dej	partmental Job Supervisor, Work Cont	rol Coordinator/Designee					
	Conditions are appropriate to start work		controls are in place	ce and site is read	ly for job.)		
	Name:	Signature:		Life#:		Date:	
6. Dej	partmental Job Supervisor, Work Requ	ester/Designee determines if Po	st Job Review is re	equired. 🗌 Yes	s 🗌 No		
	Post Job Review (Fill in names of review	vers)					
	Name:	Signature:		Life#:		Date:	
	Name:	Signature:		Life#:		Date:	
7. Wo	rker provides feedback.						
	Worker Feedback (use attached sheets a) WCM/WCC: Is any feedback require						
	,		the future? □ Ve	o 🗆 No			
	b) Workers: Are there better methods	or saler ways to periorm this Job In	une lutule? 🔲 Ye	:> □ INO			
	seout: Work Control Coordinator (auth up of work area to work supervisor)	norizing dept.) checks quality of	completed permit	and ensures the	work site is left in an acc	eptable condition. (WCC can delegate	
Sicuit	Name:	Signature:		Life#:		Date:	
	Comments:	I		1			

Work plan Att	tachment
---------------	----------

WP#

# Repair and/or replace Station 3 Octant 3 FEM's inside South Muon Magnet in PHENIX IR, Bldg. 1008

#### **Discussion**

The Front End Electronics boards (FEE) for the Muon Tracker Detectors (MuTr) are located in various areas inside the North (MMN) and South Muon Magnets (MMN) in the PHENIX IR. The specific electronics to be repaired under this work plan are located under the top steel shield ("lampshade") in the MMS. These electronics are contained in printed circuit cards in metal boxes attached to the internal support structure for the MMS. These cards cannot be accessed from inside the MMS because of their location (height) and the lack of internal access provisions. The addition of the new Central Magnet ("bridge") platform in the PHENIX IR and its proximity to the "eyebrow" platform above the MMS now allows for a short platform to be suspended from the deck structure of these 2 rack platforms thus allowing access to the electronics requiring repair/replacement.

This work is to be done by fully trained and experienced PHENIX personnel, under the supervision of Sal Marino. The platform is an existing purchased work platform manufactured by Werner, Inc. rated for 500 lbs. This platform will not be modified in any way and will be supported by 2 steel hangers. Access to the Werner platform will be provided via a 6 ft A-frame ladder on the Werner platform secured to the bridge platform. (See attached sketch)

After the platform and hangers are installed, the actual repairs will be performed by PHENIX MuTr experts with assistance from PHENIX mechanical and electrical technicians as necessary. All persons involved will have appropriate training for working at heights, fall protection and all other relevant training.

#### **Procedure**

LOTO the power to the MMS magnet coil at the power supply in1008B. (Pearson)

Verify that no gas is flowing to the chambers. (Biggs)

Remove the top lampshade from the MMS (Pearson)

Position the MMS and CM so that the platforms are separated by 29 inches horizontally, then assure that both the MMS and the CM are locked in position by locking out the hydraulics to each magnet mover. (Marino)

Place the Werner platform onto the hangers and position it such that the 2 hangers are equidistant from the center of the platform and over existing holes in platform I-

beams as close to the end of the platform as possible. Match drill the steel hangers for ½-20 threaded rod, then attach the hangers to the platform with 1/4 -20 threaded rod running through these holes under the platform and through both uprights of the steel hanger. Install speed rails on the North side in the brackets provided on the Werner platform, with 2 horizontal bars equally spaced to achieve less than 24" separation for any horizontal space and secure with locking screws. Attach the steel straps to the 8 foot long channels using bolts as shown in the sketch to assure that the vertical load is transferred from the straps to a point above the toe plates on the channels. Attach horizontal spreader bars to the straps perpendicular to the long edge of the platform at a height just below the bridge toe plate. (Marino)

Using the IR crane, carefully lift the platform/hanger assembly above the gap between the CM and the MMS platforms. Hook the straps over the platform so that the 6 inch channels sit firmly on the eyebrow and bridge decking as appropriate. Secure the bridge side channel to the decking by clamping at 2 points to the Bridge frame. (Marino)

Once the platform is in place the crane hook shall be positioned directly above the mid point of the platform (for personnel tie-off fall protection) then locked out. (Marino/Pearson)

Position the ladder mid way on the Werner platform and attach at the top by unistrut I-beam clamps to the Bridge toe plate.

The MuTr experts and technician assistants must use fall protection harnesses with retractable lanyards at all times when installing, accessing and/or working on the Werner plaform. The harnesses shall be secured to the crane hook. (MuTr experts, PHENIX technicians)

At this point the platform should be checked for rigidity. Use unistrut clamps to secure the Werner platform to the adjacent MMS superstructure. (Marino)

After the platform is installed but before any work is attempted from the platform, it must be inspected by a CA safety representative.

No more than 2 properly trained persons may work on the Werner platform at the same time, and no less than 2 properly trained persons may be present (watch person) when anyone is working by himself (herself) on the Werner Platform.

CAUTION Remove all unnecessary objects from pockets before performing any work on the platform to prevent accidental dropping of objects. All tools shall be secured before accessing the work platform.

When removing electronic cards from their enclosures, extreme caution shall be maintained to prevent any accidental loss of hardware into the MMS.

After repairs are completed the Electronics boxes shall be closed and the Werner platform removed in the reverse sequence indicated above.

After the platform is removed the top lampshade shall be reinstalled as soon as possible.

#### **Analyses:**

The platform will be prevented from swinging by the rigidity of the ¼ steel U bracket which attaches the platform to the eyebrow and bridge.

The platform is rated for 500lbs.


The steel u-brackets have a combined cross section of 2.00 in<sup>2</sup>. Taking the most conservative assumption that all of the load is concentrated on 1 of the 4 bracket arms, the cross section area is  $0.5 \text{in}^2$  and the maximum stress is

500/.5 = 1000 psi

With a yield stress for cold rolled carbon steel of at least 30,000 psi, the safety factor for the brackets is at least 30.


All other load bearing members are pre-rated for loads well in excess of the requirements for this effort.

# MuTr Octant 3 Sector 3 Access Platform






## MuTr Octant 3 Sector 3 Access Platform



### MuTr Octant 3 Sector 3 Access Platform

Straps are attached to Channel with bolts above the toe plate to transfer the load to the channels

Steel straps trap platform through existing holes in platform with threaded rod.



Threaded rod attached to steel straps at either end of platform to stiffen against swaying and form barriers against travelling beyond the straps at either end

