

1. Work requester fills out this section.

☐ Standing Work Permit

Requester: Don Lynch	Date: 5/22/07	Ext.: 2253	Dept/Div/Group: PO/PHENIX
Other Contact person (if different from requester): Carter Biggs			Ext.: 7515
Work Control Coordinator: Don Lynch		Start Date: 5/23/07	Est. End Date: 6/30/07
Brief Description of Work: Set up, Run and disassemble VTX mounting vibration environment test.			
Building: 1008	Room: IR & AH	Equipment: CM & HBD I-beam	Service Provider: PHENIX Techs

WCC, Requester/Designee, Service Provider, and ES&H (as necessary) fill out this section or attach analysis

<b>ES&amp;H ANALYSIS</b>					
<b>Radiation Concerns</b>		<input checked="" type="checkbox"/> None	<input type="checkbox"/> Activation	<input type="checkbox"/> Airborne	<input type="checkbox"/> Contamination
Radiation Generating Devices:		<input type="checkbox"/> Radiography	<input type="checkbox"/> Moisture Density Gauges	<input type="checkbox"/> Soil Density Gauges	<input type="checkbox"/> X-ray Equipment
<input type="checkbox"/> Special nuclear materials involved, notify Isotope Special Materials Group			<input type="checkbox"/> Fissionable materials involved, notify Laboratory Criticality Officer		
<b>Safety Concerns</b>		<input checked="" type="checkbox"/> None	<input type="checkbox"/> Ergonomics	<input type="checkbox"/> Transport of Haz/Rad Material	
<input type="checkbox"/> Adding/Removing Walls or Roofs	<input type="checkbox"/> Confined Space*	<input type="checkbox"/> Explosives	<input type="checkbox"/> Lead*	<input type="checkbox"/> Penetrating Fire Walls	
	<input type="checkbox"/> Corrosive	<input type="checkbox"/> Flammable	<input checked="" type="checkbox"/> Magnetic Field* (see plan)	<input type="checkbox"/> Pressurized Systems	
<input type="checkbox"/> Asbestos*	<input type="checkbox"/> Cryogenic	<input type="checkbox"/> Fumes/Mist/Dust*	<input type="checkbox"/> Material Handling	<input type="checkbox"/> Rigging/Critical Lift	
<input type="checkbox"/> Beryllium*	<input type="checkbox"/> Electrical	<input type="checkbox"/> Heat/Cold Stress	<input type="checkbox"/> Noise*	<input type="checkbox"/> Toxic Materials*	
<input type="checkbox"/> Biohazard*	<input type="checkbox"/> Elevated Work*	<input type="checkbox"/> Hydraulic	<input type="checkbox"/> Non-ionizing Radiation*	<input type="checkbox"/> Vacuum	
<input type="checkbox"/> Chemicals*	<input type="checkbox"/> Excavation	<input type="checkbox"/> Lasers*	<input type="checkbox"/> Oxygen Deficiency*	<input type="checkbox"/> Other	
* Does this work require medical clearance or surveillance from the Occupational Medicine Clinic? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No					
<b>Environmental Concerns</b>		<input checked="" type="checkbox"/> None	<input type="checkbox"/> Work impacts Environmental Permit No.		
<input type="checkbox"/> Atmospheric Discharges (rad/non-rad)	<input type="checkbox"/> Land Use	<input type="checkbox"/> Soil Activation/contamination	<input type="checkbox"/> Waste-Mixed		
<input type="checkbox"/> Chemical or Rad Material Storage or Use	<input type="checkbox"/> Liquid Discharges	<input type="checkbox"/> Waste-Clean	<input type="checkbox"/> Waste-Radioactive		
<input type="checkbox"/> Cesspools (UIC)	<input type="checkbox"/> Oil/PCB Management	<input type="checkbox"/> Waste-Hazardous	<input type="checkbox"/> Waste-Regulated Medical		
<input type="checkbox"/> High water/power consumption	<input type="checkbox"/> Spill potential	<input type="checkbox"/> Waste-Industrial	<input type="checkbox"/> Underground Duct/Piping		
Waste disposition by:		<input type="checkbox"/> Other			
<b>Pollution Prevention (P2)/Waste Minimization Opportunity:</b>		<input checked="" type="checkbox"/> None <input type="checkbox"/> Yes			
<b>FACILITY CONCERNS</b>		<input checked="" type="checkbox"/> None			
<input type="checkbox"/> Access/Egress Limitations	<input type="checkbox"/> Electrical Noise	<input type="checkbox"/> Potential to Cause a False Alarm		<input type="checkbox"/> Vibrations	
	<input type="checkbox"/> Impacts Facility Use Agreement		<input type="checkbox"/> Temperature Change	<input type="checkbox"/> Other	
<input type="checkbox"/> Configuration Control	<input type="checkbox"/> Maintenance Work on Ventilation Systems		<input type="checkbox"/> Utility Interruptions		
<b>WORK CONTROLS</b>					
<b>Work Practices</b>					
<input type="checkbox"/> None	<input type="checkbox"/> Exhaust Ventilation	<input checked="" type="checkbox"/> Lockout/Tagout	<input type="checkbox"/> Spill Containment	<input type="checkbox"/> Security (see Instruction Sheet)	
<input checked="" type="checkbox"/> Back-up Person/Watch	<input type="checkbox"/> HP Coverage	<input type="checkbox"/> Posting/Warning Signs	<input type="checkbox"/> Time Limitation	<input type="checkbox"/> Other	
<input type="checkbox"/> Barricades	<input type="checkbox"/> IH Survey	<input type="checkbox"/> Scaffolding-requires inspection	<input type="checkbox"/> Warning Alarm (i.e. "high level")		
<b>Protective Equipment</b>					
<input type="checkbox"/> None	<input type="checkbox"/> Ear Plugs	<input type="checkbox"/> Gloves	<input type="checkbox"/> Lab Coat	<input type="checkbox"/> Safety Glasses	
<input type="checkbox"/> Coveralls	<input type="checkbox"/> Ear Muffs	<input type="checkbox"/> Goggles	<input type="checkbox"/> Respirator	<input type="checkbox"/> Safety Harness	
<input type="checkbox"/> Disposable Clothing	<input type="checkbox"/> Face Shield	<input type="checkbox"/> Hard Hat	<input type="checkbox"/> Shoe Covers	<input checked="" type="checkbox"/> Safety Shoes	<input type="checkbox"/> Other
<b>Permits Required (Permits must be valid when job is scheduled.)</b>					
<input checked="" type="checkbox"/> None	<input type="checkbox"/> Cutting/Welding	<input type="checkbox"/> Impair Fire Protection Systems			
<input type="checkbox"/> Concrete/Masonry Penetration	<input type="checkbox"/> Digging/Core Drilling	<input type="checkbox"/> Rad Work Permit-RWP No			
<input type="checkbox"/> Confined Space Entry	<input type="checkbox"/> Electrical Working Hot	<input type="checkbox"/> Other			
<b>Dosimetry/Monitoring</b>					
<input checked="" type="checkbox"/> None	<input type="checkbox"/> Heat Stress Monitor	<input type="checkbox"/> Real Time Monitor	<input type="checkbox"/> TLD		
<input type="checkbox"/> Air Effluent	<input type="checkbox"/> Noise Survey/Dosimeter	<input type="checkbox"/> Self-reading Pencil Dosimeter	<input type="checkbox"/> Waste Characterization		
<input type="checkbox"/> Ground Water	<input type="checkbox"/> O <sub>2</sub> /Combustible Gas	<input type="checkbox"/> Self-reading Digital Dosimeter	<input type="checkbox"/> Other		
<input type="checkbox"/> Liquid Effluent	<input type="checkbox"/> Passive Vapor Monitor	<input type="checkbox"/> Sorbent Tube/Filter Pump			
<b>Training Requirements (List below specific training requirements)</b>					
PHENIX Awareness except untrained escort form for HYTEC engineers, Elect Safety 1 for PHENIX techs.					
<b>Based on analysis above, the Walkdown Team determines the risk, complexity, and coordination ratings below:</b>			<b>If using the permit when all hazard ratings are low, only the following need to sign: ( Although allowed, there is no need to use back of form)</b>		
<b>ES&amp;H Risk Level:</b>	<input checked="" type="checkbox"/> Low	<input type="checkbox"/> Moderate	<input type="checkbox"/> High	WCC: Don Lynch	Date: 5/22/07
<b>Complexity Level:</b>	<input checked="" type="checkbox"/> Low	<input type="checkbox"/> Moderate	<input type="checkbox"/> High	Service Provider:	Date:
<b>Work Coordination:</b>	<input checked="" type="checkbox"/> Low	<input type="checkbox"/> Moderate	<input type="checkbox"/> High	Authorization to start	Date:
(Departmental Sup/WCC/Designee)					

3. Both work requester and service provider contribute to work plan (use attachments for detailed plans)

<b>Work Plan</b> (procedures, timing, equipment, and personnel availability need to be addressed): See Attached backup Documentation				
Special Working Conditions Required:				
Operational Limits Imposed:				
Post Work Testing Required:				
Job Safety Analysis Required: <input type="checkbox"/> Yes <input type="checkbox"/> No			Walkdown Required: <input type="checkbox"/> Yes <input type="checkbox"/> No	
<b>Reviewed by:</b> Primary Reviewer will determine the size of the review team and the other signatures required based on hazards and job complexity. Primary Reviewer signature means that the hazards and risks that could impact ES&H have been identified and will be controlled according to BNL requirements.				
<b>Title</b>	<b>Name (print)</b>	<b>Signature</b>	<b>Life #</b>	<b>Date</b>
Primary Reviewer				
ES&H Professional				
Other				
Other				
Work Control Coordinator				
Service Provider				
Review Done: <input type="checkbox"/> in series		<input type="checkbox"/> team		

**4. Job site personnel fill out this section.**

Note: Signature indicates personnel performing work have read and understand the hazards and permit requirements (including any attachments).			
Job Supervisor:		Contractor Supervisor:	
Workers:	Life#:	Workers :	Life#:
Workers are encouraged to provide feedback on ES&H concerns or on ideas for improved job work flow. Use feedback form or space below.			

**5. Departmental Job Supervisor, Work Control Coordinator/Designee**

Conditions are appropriate to start work: (Permit has been reviewed, work controls are in place and site is ready for job.)			
Name:	Signature:	Life#:	Date:

**6. Departmental Job Supervisor, Work Requester/Designee determines if Post Job Review is required.** ☐ Yes ☐ No

Post Job Review (Fill in names of reviewers)			
Name:	Signature:	Life#:	Date:
Name:	Signature:	Life#:	Date:

**7. Worker provides feedback.**

Worker Feedback (use attached sheets as necessary)
a) WCM/WCC: Is any feedback required? <input type="checkbox"/> Yes <input type="checkbox"/> No
b) Workers: Are there better methods or safer ways to perform this job in the future? <input type="checkbox"/> Yes <input type="checkbox"/> No

**8. Closeout: Work Control Coordinator (authorizing dept.) checks quality of completed permit and ensures the work site is left in an acceptable condition. (WCC can delegate clean up of work area to work supervisor)**

Name:	Signature:	Life#:	Date:
Comments:			

**VTX Mounting vibration test**

**Purpose**

In order to appropriately evaluate the vibration isolation requirements for the VTX support structure, HYTEC engineers propose to measure the vibration background environment under simulated operating conditions of the PHENIX detector. This is to be accomplished during a 4 hr. (minimum) maintenance access, during which time accelerometers will be attached to the existing HBD support structure, wired to readout electronics, CM magnets will be energized to full field with cooling water circulating at nominal flow rates. The data thus acquired will be analyzed and used as a baseline for the VTX support structure vibration environment.

**Work Plan**

This work is to be done by fully trained and experienced PHENIX mechanical and electrical technicians under the guidance of Robert PAK, PHENIX scientist who will be escorting HYTEC engineers to be present as observers/advisors.

1. Prior to the access, PHENIX mechanical techs will prepare an aluminum block with 3 accelerometers mutually orthogonally mounted with 5 minute epoxy and machined to be attached to existing tapped holes on the southwest and northwest lower HBD mounting bracket.
2. After access is granted by the RHIC Control Room, All PHENIX magnets will be turned off
3. PHENIX mechanical techs will move the West Carriage to the retracted position.
4. The accelerometer block will be fastened to the northwest lower HBD mounting bracket.
5. Accelerometer cables (~10' long) will be connected to the 3 accelerometers and the other ends to an amplifier to be securely mounted (strapped) in one of the CM base cubby holes
6. ~100 feet of signal cable will then be connected to the amplifier and routed through the plug door to an appropriately located table containing the HYTEC readout electronics in the AH. (Note: connected to 110v AC)
7. PHENIX mechanical Techs will then sweep the IR and make sure that no personnel are in the IR and no one will be permitted to enter the IR while magnets are on.
8. All PHENIX magnets will be unlocked and energized with cooling water flowing at nominal rates.
9. After HYTEC engineers have determined that enough data has been accumulated, all PHENIX magnets will be turned off and locked out.

10. The accelerometer block shall be unfastened from the lower northwest HBD mounting bracket and fastened to the south west HBD mounting bracket.
11. Steps 7 through 9 shall then be repeated.
12. All amplifiers, electronics, cables, accelerometers and mounting blocks shall be removed from the IR and any HBD mounting hardware displaced for this test shall be returned to its condition prior to the test.

**Any deviation from the above sequence requires prior approval of the designated PHENIX Work Control Coordinator and shall be documented in the Work Permit Closeout section.**