

1. Work requester fills out this section.

☐ Standing Work Permit

Requester: Don Lynch	Date: 02/06/2008	Ext.: 2253	Dept/Div/Group: PO/PHENIX
Other Contact person (if different from requester): Carter Biggs			Ext.: 7515
Work Control Coordinator: Don Lynch		Start Date: 02/13/2008	Est. End Date: 03/17/2008
Brief Description of Work: Enter MMN to perform installation of MuTrigger FEE prototype			
Building: 1008	Room: IR	Equipment: MuTrgr FEE proto	Service Provider: PHENIX technicians and MuTrgr FEE Experts

2. WCC, Requester/Designee, Service Provider, and ESS&H (as necessary) fill out this section or attach analysis

ESS&H ANALYSIS				
Radiation Concerns	<input checked="" type="checkbox"/> None	<input type="checkbox"/> Activation	<input type="checkbox"/> Airborne	<input checked="" type="checkbox"/> Contamination
	<input type="checkbox"/> Radiation	<input type="checkbox"/> Other		
<input type="checkbox"/> Special nuclear materials involved, notify Isotope Special Materials Group		<input type="checkbox"/> Fissionable materials involved, notify Laboratory Criticality Officer		
Radiation Generating Devices:	<input type="checkbox"/> Radiography	<input type="checkbox"/> Moisture Density Gauges	<input type="checkbox"/> Soil Density Gauges	<input type="checkbox"/> X-ray Equipment
Safety and Security Concerns	<input type="checkbox"/> None	<input type="checkbox"/> Explosives	<input type="checkbox"/> Transport of Haz/Rad Material	
<input type="checkbox"/> Adding/Removing Walls or Roofs	<input type="checkbox"/> Critical Lift	<input type="checkbox"/> Fumes/Mist/Dust*	<input type="checkbox"/> Magnetic Fields*	<input type="checkbox"/> Pressurized Systems
<input type="checkbox"/> Asbestos*	<input type="checkbox"/> Cryogenic	<input type="checkbox"/> Heat/Cold Stress	<input type="checkbox"/> Nanomaterials/particles*	<input type="checkbox"/> Railroad Work
<input type="checkbox"/> Beryllium*	<input type="checkbox"/> Electrical	<input type="checkbox"/> Hydraulic	<input type="checkbox"/> Noise*	<input type="checkbox"/> Rigging
<input type="checkbox"/> Biohazard*	<input type="checkbox"/> Elevated Work	<input type="checkbox"/> Lasers*	<input type="checkbox"/> Non-ionizing Radiation*	<input type="checkbox"/> Security Concerns
<input type="checkbox"/> Chemicals/Corrosives*	<input type="checkbox"/> Excavation	<input type="checkbox"/> Lead*	<input type="checkbox"/> Oxygen Deficiency*	<input type="checkbox"/> Suspect/Counterfeit Items
<input checked="" type="checkbox"/> Confined Space*	<input type="checkbox"/> Ergonomics*	<input type="checkbox"/> Material Handling	<input type="checkbox"/> Penetrating Fire Walls	<input type="checkbox"/> Vacuum
* Industrial Hygiene (IH) Review Required				<input type="checkbox"/> Other
Environmental Concerns	<input checked="" type="checkbox"/> None	<input type="checkbox"/> Work impacts Environmental Permit No.		
<input type="checkbox"/> Atmospheric Discharges (rad/non-rad)	<input type="checkbox"/> Land Use Institutional Controls	<input type="checkbox"/> Soil Activation/contamination	<input type="checkbox"/> Waste-Mixed	
<input type="checkbox"/> Chemical or Rad Material Storage or Use	<input type="checkbox"/> Liquid Discharges	<input type="checkbox"/> Waste-Clean	<input type="checkbox"/> Waste-Radioactive	
<input type="checkbox"/> Cesspools (UIC)	<input type="checkbox"/> Oil/PCB Management	<input type="checkbox"/> Waste-Hazardous	<input type="checkbox"/> Waste-Regulated Medical	
<input type="checkbox"/> High water/power consumption	<input type="checkbox"/> Spill potential	<input type="checkbox"/> Waste-Industrial	<input type="checkbox"/> Underground Duct/Piping	
Waste disposition by:				<input type="checkbox"/> Other
Pollution Prevention (P2)/Waste Minimization Opportunity:		<input checked="" type="checkbox"/> No <input type="checkbox"/> Yes		
FACILITY CONCERNS	<input checked="" type="checkbox"/> None			
<input type="checkbox"/> Access/Egress Limitations	<input type="checkbox"/> Electrical Noise	<input type="checkbox"/> Potential to Cause a False Alarm	<input type="checkbox"/> Vibrations	
	<input type="checkbox"/> Impacts Facility Use Agreement	<input type="checkbox"/> Temperature Change	<input type="checkbox"/> Other	
<input type="checkbox"/> Configuration Control	<input type="checkbox"/> Maintenance Work on Ventilation Systems	<input type="checkbox"/> Utility Interruptions		
WORK CONTROLS				
Work Practices				
<input type="checkbox"/> None	<input type="checkbox"/> Exhaust Ventilation	<input checked="" type="checkbox"/> Lockout/Tagout	<input type="checkbox"/> Spill Containment	<input type="checkbox"/> Security (see Instruction Sheet)
<input checked="" type="checkbox"/> Back-up Person/Watch	<input type="checkbox"/> HP Coverage	<input type="checkbox"/> Posting/Warning Signs	<input type="checkbox"/> Time Limitation	<input type="checkbox"/> Other
<input type="checkbox"/> Barricades	<input type="checkbox"/> IH Survey	<input type="checkbox"/> Scaffolding-requires inspection	<input type="checkbox"/> Warning Alarm (i.e. "high level")	
Personal Protective Equipment				
<input type="checkbox"/> None	<input type="checkbox"/> Ear Plugs	<input type="checkbox"/> Gloves	<input type="checkbox"/> Lab Coat	<input type="checkbox"/> Safety Glasses
<input type="checkbox"/> Coveralls	<input type="checkbox"/> Ear Muffs	<input type="checkbox"/> Goggles	<input type="checkbox"/> Respirator*	<input type="checkbox"/> Safety Harness
<input type="checkbox"/> Disposable Clothing	<input type="checkbox"/> Face Shield	<input type="checkbox"/> Hard Hat	<input type="checkbox"/> Shoe Covers	<input type="checkbox"/> Safety Shoes <input type="checkbox"/> Other
Permits Required (Permits must be valid when job is scheduled.)				
<input type="checkbox"/> None	<input type="checkbox"/> Cutting/Welding	<input type="checkbox"/> Impair Fire Protection Systems		
<input type="checkbox"/> Concrete/Masonry Penetration	<input type="checkbox"/> Digging/Core Drilling	<input type="checkbox"/> Rad Work Permit-RWP No		
<input type="checkbox"/> Confined Space Entry	<input type="checkbox"/> Electrical Working Hot	<input type="checkbox"/> Other		
Dosimetry/Monitoring				
<input type="checkbox"/> None	<input type="checkbox"/> Heat Stress Monitor	<input type="checkbox"/> Real Time Monitor	<input type="checkbox"/> TLD	
<input type="checkbox"/> Air Effluent	<input type="checkbox"/> Noise Survey/Dosimeter	<input type="checkbox"/> Self-reading Pencil Dosimeter	<input type="checkbox"/> Waste Characterization	
<input type="checkbox"/> Ground Water	<input type="checkbox"/> O ₂ /Combustible Gas	<input type="checkbox"/> Self-reading Digital Dosimeter	<input checked="" type="checkbox"/> Other Check O ₂ level prio to entry	
<input type="checkbox"/> Liquid Effluent	<input type="checkbox"/> Passive Vapor Monitor	<input type="checkbox"/> Sorbent Tube/Filter Pump		
Training Requirements (List specific training requirements)				
Confined Space, CA-Colider User, PHENIX Awareness				
Based on analysis above, the Walkdown Team determines the risk, complexity, and coordination ratings below:			If using the permit when all hazard ratings are low, only the following need to sign: (Although allowed, there is no need to use back of form)	
ESS&H Risk Level:	<input type="checkbox"/> Low	<input checked="" type="checkbox"/> Moderate	<input type="checkbox"/> High	WCC: _____ Date: _____
Complexity Level:	<input checked="" type="checkbox"/> Low	<input type="checkbox"/> Moderate	<input type="checkbox"/> High	Service Provider: _____ Date: _____
Work Coordination:	<input checked="" type="checkbox"/> Low	<input type="checkbox"/> Moderate	<input type="checkbox"/> High	Authorization to start _____ Date: _____
(Departmental Sup/WCC/Designee)				

3. Both work requester and service provider contribute to work plan (use attachments for detailed plans)

Work Plan (procedures, timing, equipment, and personnel availability need to be addressed):
See attached procedure and

Special Working Conditions Required (e.g., Industrial Hygiene hold points or other monitoring)
None

Notifications to operations and Operational Limits Requirements: None

Post Work Testing, Notification or Documentation Required: No

Job Safety Analysis Required: ☐ Yes ☒ No

Walkdown Completed (Required): ☐ Yes

Reviewed by: Primary Reviewer signature means that the hazards and risks that could impact ESS&H have been identified, a Walkdown was completed and the hazards will be controlled according to BNL requirements.

Title	Name (print)	Signature	Life #	Date
Primary Reviewer				
ES&H Professional				
Building Manager				
Service Provider				
Work Control Coordinator	Don Lynch		20146	
Other				
Review Done: <input type="checkbox"/> in series		<input type="checkbox"/> team		

4. Job site personnel fill out this section.

Note: Signature indicates personnel performing work have read and understand the hazards and permit requirements (including any attachments).

Job Supervisor:		Contractor Supervisor:	
Workers:	Life#:	Workers :	Life#:

Workers are encouraged to provide feedback on ESS&H concerns or on ideas for improved job work flow. Use feedback form or space below.

5. Department/Division Line Manager or Designee

Conditions are appropriate to start work: (Permit has been reviewed, work controls are in place and site is ready for job.)

Name:	Signature:	Life#:	Date:
-------	------------	--------	-------

6. Worker provides feedback.

Worker Feedback (use attached sheets as necessary)

a) WCM/WCC: Are there any changes as a result of worker feedback? ☐ Yes ☐ No

Note: See work planning and control subject area section 2.6.

7. Post Job Review/Closeout: Work Control Coordinator (authorizing dept.) checks quality of completed permit and ensures the work site is left in an acceptable condition. (WCC can delegate clean up of work area to work supervisor.) The WCC ensures that the change process to update drawings, placards, postings, procedures, etc. are initiated, if necessary.

Name:	Signature:	Life#:	Date:
Comments:			

MMN Entry During Run for MuTrigger FEE Prototype II Test Installation**INTRODUCTION**

A second prototype for the PHENIX Muon Trigger FEE upgrade has been assembled based on improvements over the original prototype tested in the summer of 2007. PHENIX experts intend to test the new prototype in its intended operational location, inside the Muon North magnet (MMN). The installation is scheduled for Feb 27, and it is intended to test that day, then leave the prototype in for the remainder of run 8 for further tests. A preliminary walkdown of the install location on Feb 13th during the maintenance access day prior to the installation day is also planned.

MMN MuTr FEE TS&R (Troubleshoot and Repair)

The following operations will take place during a **restricted access** period for designated for experimental access to the PHENIX IR. It is estimated that the entire procedure will take less than 8 hours.

1. Prior to any IR entry, all PHENIX magnets will be ramped down and locked out.
2. Prior to entry into the MMN C-A safety shall be contacted, when he arrives to sample the internal MMN atmosphere, the sliding access panel shall be opened to permit sampling and an O₂ content of the MMN internal atmosphere shall be sampled and recorded on the attached sheet.
3. The C-A confined space safety expert shall determine from the tests whether it is safe to enter the MMN for the purposes stated herein. ***In no event shall anyone enter the MMN prior to approval of the C-A confined space monitoring expert.***
4. After clearance to enter has been, properly trained MuTrigger FEE experts and/or properly trained PHENIX technicians shall sign the entry log sheet (attached) and may then enter and perform installation and operational checks.
5. During the task HV to the MuTr detector panels may be turned on and off to troubleshoot faults and test quality of the installation. Current/voltage limits on MuTr chassis are within allowable working limits and/or properly shielded from personnel contact and do not require any additional permits.
6. After completion of the tasks all equipment brought into the MMN shall be removed, the MMN access panel closed, and the MMN lockout removed.
7. There will be multiple accesses to accomplish this work: (1) 2/13 walkdown, and evaluation, (2) 2/27 installation, (3) ~3/17 removal. There may be additional short accesses to do interim troubleshooting. Each of these accesses shall require repeat of steps 1 thru 6.

CONFINED SPACE ENTRY CERTIFICATION

Location Building 1008, IR, Muon Magnet North (MMN)		Date
Department PO	Division PHENIX	
Building 1008	Area/Location/Room: IR, MMN	
Supervisor/Designee Don Lynch/J. Carter Biggs		Life # 20146/15639

PRE-ENTRY QUESTIONS

For each item, check "yes" or "no": If no, consult Supervisor

	YES	NO
Is entry essential to perform work?	<input type="checkbox"/>	<input type="checkbox"/>
Have all personnel been trained in confined space entry?	<input type="checkbox"/>	<input type="checkbox"/>
Are conditions safe to remove utility-hole cover?	<input type="checkbox"/>	<input type="checkbox"/>
Has opening been guarded?	<input type="checkbox"/>	<input type="checkbox"/>
Is monitoring equipment calibrated?	<input type="checkbox"/>	<input type="checkbox"/>
Has monitoring been performed and recorded below?	<input type="checkbox"/>	<input type="checkbox"/>
Is GFCI used, if outside or in wet conditions?	<input type="checkbox"/>	<input type="checkbox"/>
Is ventilation blown into bottom of space? (If required)	<input type="checkbox"/>	<input type="checkbox"/>
Are personnel instructed to evacuate upon hazard detection?	<input type="checkbox"/>	<input type="checkbox"/>
Have all workers reviewed these entry requirements?	<input type="checkbox"/>	<input type="checkbox"/>
Radiation: If present, RWP may be required – review work with ESH Coordinator and RCD personnel. Evaluate hazards and controls.	<input type="checkbox"/> Reviewed	<input type="checkbox"/>

SPACE CLASSIFICATION QUESTIONS

For each item, check box only if "yes"

	Class 2A	Class 2B	Class 2C
Engulfment Hazard Present			<input type="checkbox"/>
Entrapment Hazard Present			<input type="checkbox"/>
Electrical Systems:			
• Deenergized	X		
• Energized and Working Hot			<input type="checkbox"/>
• Energized, but Guarded or not Working Hot	<input type="checkbox"/>		
Mechanical Systems:	n/a		
• Deenergized	<input type="checkbox"/>		
• Energized and Working Hot			<input type="checkbox"/>
• Energized but Guarded or not Working Hot	<input type="checkbox"/>		
Other Energized Systems: (e.g., steam, sewage)	n/a		
• Deenergized	<input type="checkbox"/>		
• Energized and Working Hot			<input type="checkbox"/>
• Energized but Guarded or not Working Hot	<input type="checkbox"/>		
Chemical Hazards inherent in space, based upon monitoring, but controllable by Ventilating - Monitor for O₂ prior to entry	X	<input type="checkbox"/>	
Chemical Hazards inherent in space, based upon monitoring, but not controllable by ventilating	n/a		<input type="checkbox"/>
Chemical Sources, introduced into space? (e.g., welding fumes, solvents)	n/a		<input type="checkbox"/>
High Temperature/Pressure Hazard? (other than steam utility-holes)	n/a		<input type="checkbox"/>

- If ANY box in column 2C is checked, a Confined Space Permit **IS** required.
- If any box in column 2B is checked, and none in column 2C, a Confined Space Permit **IS NOT** required **BUT** continuous monitoring and ventilating **ARE** required.
- If only boxes in column 2A are checked, no additional requirements apply.

Classification evaluation

CLASSIFICATION	<p>I have completed the front and back of this Confined Space Entry Certification form and classified this space. If the confined space is classified as a 2C, I will obtain a Confined Space entry permit. If the space is Class 2B, continuous monitoring and ventilation is required and will be documented on this form.</p>		
CLASS:2A	Supervisor/Designee:	Life #	Date:

BNL CONFINED SPACE ENTRY CERTIFICATION

Meter:	Serial #	Calibration Date:
Day of Use Sensor Check <input type="checkbox"/> Yes <input type="checkbox"/> No		
Tested By:	BNL#:	

MONITORING RESULTS

Tested By:		BNL Number:			
Date/ Time	Oxygen % (% O ₂)	Flammable Gas (% LEL)	Carbon Monoxide (CO ppm)	Hydrogen Sulfide (H ₂ S ppm)	Other:
Pre-Entry Certification test					
Acceptable Reading	19.5 – 23.5 %	< 10 % of LEL	<25 ppm	<10 ppm	

Supplemental sampling record

CLASS 2B CONFINED SPACE ENTRY CERTIFICATION

For Class2B spaces, continuous monitoring is required.

MONITORING RESULTS

Tested By:		BNL Number:			
Date/ Time	Oxygen % (% O ₂)	Flammable Gas (% LEL)	Carbon Monoxide (CO ppm)	Hydrogen Sulfide (H ₂ S ppm)	Other:
Acceptable Reading	19.5 – 23.5 %	< 10 % of LEL	25 ppm	10 ppm	

Class 2B: Describe Method of Ventilation:

Muon Magnet Confined Space Entry Certification Sheet

*The undersigned certify that they have taken the BNL Confined Space Training, BNL Course # **HP-OSH-016**, within the last twenty four months, and understand the hazards involved in working in the south and north muon magnets (**MMS and MMN**).*

[illegible]