

**1. Work requester fills out this section.**

☐ **Standing Work Permit**

Requester: Don Lynch	Date: 4/12/2011	Ext.: 2253	Dept/Div/Group: PO/PHENIX
Other Contact person (if different from requester): Jim LaBounty			Ext.: 3774
Work Control Coordinator: Don Lynch		Start Date: 4/13/2011	Est. End Date: 4/30/2011
Brief Description of Work: Replace ~ 100 lb Aerogel on Northwest end of West Carriage			
Building: 1008	Room: IR	Equipment: 1 ton crane	Service Provider: PHENIX

**WCC, Requester/Designee, Service Provider, and ES&H (as necessary) fill out this section or attach analysis**

<b>ES&amp;H ANALYSIS</b>					
<b>Radiation Concerns</b>		<input checked="" type="checkbox"/> None	<input type="checkbox"/> Activation	<input type="checkbox"/> Airborne	<input type="checkbox"/> Contamination
Radiation Generating Devices:		<input type="checkbox"/> Radiography	<input type="checkbox"/> Moisture Density Gauges	<input type="checkbox"/> Soil Density Gauges	<input type="checkbox"/> X-ray Equipment
<input type="checkbox"/> Special nuclear materials involved, notify Isotope Special Materials Group			<input type="checkbox"/> Fissionable materials involved, notify Laboratory Criticality Officer		
<b>Safety Concerns</b>		<input type="checkbox"/> None	<input type="checkbox"/> Ergonomics	<input type="checkbox"/> Transport of Haz/Rad Material	
<input type="checkbox"/> Adding/Removing Walls or Roofs	<input type="checkbox"/> Confined Space*	<input type="checkbox"/> Explosives	<input type="checkbox"/> Lead*	<input type="checkbox"/> Penetrating Fire Walls	
	<input type="checkbox"/> Corrosive	<input checked="" type="checkbox"/> Flammable	<input type="checkbox"/> Magnetic Field*	<input type="checkbox"/> Pressurized Systems	
<input type="checkbox"/> Asbestos*	<input type="checkbox"/> Cryogenic	<input type="checkbox"/> Fumes/Mist/Dust*	<input checked="" type="checkbox"/> Material Handling	<input type="checkbox"/> Rigging/Critical Lift	
<input type="checkbox"/> Beryllium*	<input type="checkbox"/> Electrical	<input type="checkbox"/> Heat/Cold Stress	<input type="checkbox"/> Noise*	<input type="checkbox"/> Toxic Materials*	
<input type="checkbox"/> Biohazard*	<input type="checkbox"/> Elevated Work*	<input type="checkbox"/> Hydraulic	<input type="checkbox"/> Non-ionizing Radiation*	<input type="checkbox"/> Vacuum	
<input type="checkbox"/> Chemicals*	<input type="checkbox"/> Excavation	<input type="checkbox"/> Lasers*	<input type="checkbox"/> Oxygen Deficiency*	<input type="checkbox"/> Other	
* Does this work require medical clearance or surveillance from the Occupational Medicine Clinic? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No					
<b>Environmental Concerns</b>		<input checked="" type="checkbox"/> None	<input type="checkbox"/> Work impacts Environmental Permit No.		
<input type="checkbox"/> Atmospheric Discharges (rad/non-rad)	<input type="checkbox"/> Land Use	<input type="checkbox"/> Soil Activation/contamination	<input type="checkbox"/> Waste-Mixed		
<input type="checkbox"/> Chemical or Rad Material Storage or Use	<input type="checkbox"/> Liquid Discharges	<input type="checkbox"/> Waste-Clean	<input type="checkbox"/> Waste-Radioactive		
<input type="checkbox"/> Cesspools (UIC)	<input type="checkbox"/> Oil/PCB Management	<input type="checkbox"/> Waste-Hazardous	<input type="checkbox"/> Waste-Regulated Medical		
<input type="checkbox"/> High water/power consumption	<input type="checkbox"/> Spill potential	<input type="checkbox"/> Waste-Industrial	<input type="checkbox"/> Underground Duct/Piping		
Waste disposition by:		<input type="checkbox"/> Other			
<b>Pollution Prevention (P2)/Waste Minimization Opportunity:</b>		<input checked="" type="checkbox"/> None <input type="checkbox"/> Yes			
<b>FACILITY CONCERNS</b>		<input checked="" type="checkbox"/> None			
<input type="checkbox"/> Access/Egress Limitations	<input type="checkbox"/> Electrical Noise	<input type="checkbox"/> Potential to Cause a False Alarm		<input type="checkbox"/> Vibrations	
	<input type="checkbox"/> Impacts Facility Use Agreement		<input type="checkbox"/> Temperature Change	<input type="checkbox"/> Other	
<input type="checkbox"/> Configuration Control	<input type="checkbox"/> Maintenance Work on Ventilation Systems		<input type="checkbox"/> Utility Interruptions		
<b>WORK CONTROLS</b>					
<b>Work Practices</b>					
<input type="checkbox"/> None	<input type="checkbox"/> Exhaust Ventilation	<input type="checkbox"/> Lockout/Tagout	<input type="checkbox"/> Spill Containment	<input type="checkbox"/> Security (see Instruction Sheet)	
<input checked="" type="checkbox"/> Back-up Person/Watch	<input type="checkbox"/> HP Coverage	<input type="checkbox"/> Posting/Warning Signs	<input type="checkbox"/> Time Limitation	<input type="checkbox"/> Other	
<input type="checkbox"/> Barricades	<input type="checkbox"/> IH Survey	<input type="checkbox"/> Scaffolding-requires inspection	<input type="checkbox"/> Warning Alarm (i.e. "high level")		
<b>Protective Equipment</b>					
<input type="checkbox"/> None	<input type="checkbox"/> Ear Plugs	<input checked="" type="checkbox"/> Gloves	<input type="checkbox"/> Lab Coat	<input type="checkbox"/> Safety Glasses	
<input type="checkbox"/> Coveralls	<input type="checkbox"/> Ear Muffs	<input type="checkbox"/> Goggles	<input type="checkbox"/> Respirator	<input type="checkbox"/> Safety Harness	
<input type="checkbox"/> Disposable Clothing	<input type="checkbox"/> Face Shield	<input checked="" type="checkbox"/> Hard Hat	<input type="checkbox"/> Shoe Covers	<input checked="" type="checkbox"/> Safety Shoes	<input type="checkbox"/> Other
<b>Permits Required (Permits must be valid when job is scheduled.)</b>					
<input checked="" type="checkbox"/> None	<input type="checkbox"/> Cutting/Welding	<input type="checkbox"/> Impair Fire Protection Systems			
<input type="checkbox"/> Concrete/Masonry Penetration	<input type="checkbox"/> Digging/Core Drilling	<input type="checkbox"/> Rad Work Permit-RWP No			
<input type="checkbox"/> Confined Space Entry	<input type="checkbox"/> Electrical Working Hot	<input type="checkbox"/> Other			
<b>Dosimetry/Monitoring</b>					
<input checked="" type="checkbox"/> None	<input type="checkbox"/> Heat Stress Monitor	<input type="checkbox"/> Real Time Monitor	<input type="checkbox"/> TLD		
<input type="checkbox"/> Air Effluent	<input type="checkbox"/> Noise Survey/Dosimeter	<input type="checkbox"/> Self-reading Pencil Dosimeter	<input type="checkbox"/> Waste Characterization		
<input type="checkbox"/> Ground Water	<input type="checkbox"/> O <sub>2</sub> /Combustible Gas	<input type="checkbox"/> Self-reading Digital Dosimeter	<input type="checkbox"/> Other		
<input type="checkbox"/> Liquid Effluent	<input type="checkbox"/> Passive Vapor Monitor	<input type="checkbox"/> Sorbent Tube/Filter Pump			
<b>Training Requirements (List below specific training requirements)</b>					
PHENIX Awareness, C-A Access, Crane operator					
<b>Based on analysis above, the Walkdown Team determines the risk, complexity, and coordination ratings below:</b>			<b>If using the permit when all hazard ratings are low, only the following need to sign: ( Although allowed, there is no need to use back of form)</b>		
<b>ES&amp;H Risk Level:</b>	<input checked="" type="checkbox"/> Low	<input type="checkbox"/> Moderate	<input type="checkbox"/> High	WCC:	Date:
<b>Complexity Level:</b>	<input checked="" type="checkbox"/> Low	<input type="checkbox"/> Moderate	<input type="checkbox"/> High	Service Provider:	Date:
<b>Work Coordination:</b>	<input type="checkbox"/> Low	<input checked="" type="checkbox"/> Moderate	<input type="checkbox"/> High	Authorization to start	Date:
(Departmental Sup/WCC/Designee)					

**3. Both work requester and service provider contribute to work plan (use attachments for detailed plans)**

<b>Work Plan</b> (procedures, timing, equipment, and personnel availability need to be addressed): This work is skill of the craft. Involves use of crane while flammable gas is in use in the PHENIX detector. Crane operator and watch person shall have current crane operator training. The lift procedure is attached.				
Special Working Conditions Required: None				
Operational Limits Imposed: None				
Post Work Testing Required: No				
Job Safety Analysis Required: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No			Walkdown Required: <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
<b>Reviewed by:</b> Primary Reviewer will determine the size of the review team and the other signatures required based on hazards and job complexity. Primary Reviewer signature means that the hazards and risks that could impact ES&H have been identified and will be controlled according to BNL requirements.				
<b>Title</b>	<b>Name (print)</b>	<b>Signature</b>	<b>Life #</b>	<b>Date</b>
Primary Reviewer				
ES&H Professional				
Other				
Other				
Work Control Coordinator	Don Lynch		20146	2/27/2006
Service Provider				
Review Done: <input type="checkbox"/> in series		<input type="checkbox"/> team		

**4. Job site personnel fill out this section.**

Note: Signature indicates personnel performing work have read and understand the hazards and permit requirements (including any attachments).			
Job Supervisor:		Contractor Supervisor:	
Workers:	Life#:	Workers :	Life#:
Workers are encouraged to provide feedback on ES&H concerns or on ideas for improved job work flow. Use feedback form or space below.			

**5. Departmental Job Supervisor, Work Control Coordinator/Designee**

Conditions are appropriate to start work: (Permit has been reviewed, work controls are in place and site is ready for job.)			
Name:	Signature:	Life#:	Date:

**6. Departmental Job Supervisor, Work Requester/Designee determines if Post Job Review is required.** ☐ Yes ☐ No

Post Job Review (Fill in names of reviewers)			
Name:	Signature:	Life#:	Date:
Name:	Signature:	Life#:	Date:

**7. Worker provides feedback.**

Worker Feedback (use attached sheets as necessary)	
a) WCM/WCC: Is any feedback required? <input type="checkbox"/> Yes <input type="checkbox"/> No	
b) Workers: Are there better methods or safer ways to perform this job in the future? <input type="checkbox"/> Yes <input type="checkbox"/> No	

**8. Closeout: Work Control Coordinator (authorizing dept.) checks quality of completed permit and ensures the work site is left in an acceptable condition. (WCC can delegate clean up of work area to work supervisor)**

Name:	Signature:	Life#:	Date:
Comments:			

**Crane operating procedure: Lifting Aerogel Mainframe to Aerogel west rack**  
(north end of west side of West Carriage):

1. Manually bring load into IR to be lifted as close as possible to final destination.
2. Notify PHENIX shift leader of intention to use crane
3. Get crane lockout key from lockbox
4. Make sure all magnets are off before unlocking crane and magnet keys are locked and tagged.
5. Inspect crane to verify it is proper working condition and its inspection records are up to date. Unlock crane.
6. Retract hooks (if necessary) to their highest position before moving crane.
7. Position crane 1<sup>st</sup> hook directly over object to be lifted. (**Note: crane path to load must be outside of the Central detector area, i.e. must move north and south while west of the west carriage or east of the East carriage, and must move north and south while South of the south muon magnet or north of the north muon magnet.**)
8. Rig the replacement mainframe and lift the load to the lower "window washer" platform and position load near the west side of the Aerogel rack, minimizing any sway or otherwise excessive motion.
9. Place new mainframe on the platform deck near the Aerogel rack.
10. After load has been placed remove hook and rigging and retract to uppermost position.
11. Manually remove failed mainframe and place on the window washer platform.
12. Manually install the replacement Aerogel mainframe.
13. Rig the failed mainframe, lift and move failed mainframe. To same location as replacement mainframe was lifted from, following a path outside of the Central detector area as described above.
14. Move crane to stow location.
15. Manually remove the failed mainframe from the IR to the PHENIX electronics testing area for evaluation and disposition.
16. Lockout crane and return key to lockbox
17. Inform shift leader that crane use is completed

As flammable gas is normally circulating in the IR during operation, any use of the crane which brings or could bring any part of the crane, rigging, or item being lifted within 5 feet of any component of the DC, PC, TEC, and/or MuID detectors requires extra care to assure that there is no potential for a spark or other ignition source from any part of the crane, rigging, or item being lifted.